FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Development of civil works at HMT Layout parks in Ward No:9 Vidayaranyapura
2	Estimate cost / Amount	Rs.10.00 Lakhs
3	Name of Contractor	M/s.Techinical Manager (West), KRIDL
4	Amount of Contract	Rs.10,00,000/-
5	Agreement No	26/2016-17, Dated:27-01-2017
6	No. and date under which the work order has been issued	26/2016-17, Dated:27-01-2017
7	Time limit originally fixed for completion	6 months
8	Date of application by the contractor for granting extension	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any:	Nil
	1. From	
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	Yes

17	Balance work remaining to be done.	-
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Due to Site Dispute handing over site for M/s KRIDL was delayed Hence requested for EOT with Penalty
22	Recommendation of Executive Engineer	Due to Site Dispute handing over site for M/s KRIDL was delayed Hence requested for EOT with Penalty

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP